



Cibitung, 6 Juni 2007

Graha Essar, BFI Estate
Industri 3 Area Kav. # B1, Cibitung
Bekasi 17520, West Java
Indonesia

Telp. : (021) 8980152
Fax. : (021) 8980150 - 51
Telex : 64825 essar ia

Completion Certificate

*This is to certify that Mr. Sakti moy chalterjee from Southern Cooling Towers Kolkatta has Erected and supervised the Cooling Tower Job in PT. Essar Indonesia.
The Job Completed and Commissioned with our entire satisfactory, Cooling Tower Running Successfully.*

Regards,


S. Ramesh
Utility Dept.

MINUTES OF MEETING

Subject : Cooling Tower

Day/Date : Saturday, 2 June 2007

1. All structure jobs completed on 30 May 2007.
2. All tanks and impellers cleaned on 2 June 2007.
3. Fan No. 2 oil seal to be changed (PT. Essar Indonesia).
4. Fan No. 3 Balancing to be done (PT. Essar Indonesia).
5. Water distribution are even in all cells and getting proper cooling.
6. Fan No. 2 Nut with ring washer for U-Bolts to be changed with SS lock nuts.
7. Cell No. 3 Southern Cooling Tower suggest to put vertical support bellow gear box.
8. Oil to be checked periodically and fill in gear boxes.
9. Fan current consumption is 20 Ampere. OK

Bekasi, 2 June 2007

Southern Cooling Tower

PT. Essar Indonesia



Saktimoy .C



S Ramesh

Nico Haryanto